

MINUTES OF THE DDC MEETING FOR THE MONTH OF JUNE, 2024

Subject	Minutes of the District Development Committee meeting of Lakhimpur District.
Date & Time	14 th June, 2024, 3:00 PM
Venue	Convention Centre, North Lakhimpur
Participants	Annexure-1
Fund receipt & Utilization	Annexure- A (Received) & B (Not received)
Physical Progress	Annexure- C (for current Year) and Annexure –D for previous years.

The meeting was presided over by Mrs. Gayatri Devidas Hyalinge, District Commissioner, Lakhimpur District. At the very on set, the Chairperson welcomed all the members of District Development Committee meeting, Lakhimpur District.

The discussion & resolutions of the meeting are as follows:

Category –A: - Department specific

Sector	Sl. No.	Administrative Department	Scheme/ Project	Issues discussed	Decision/ Action to be taken.	Agency responsible & Timeline
			Pradhan Mantri Gram Sadak Yojana (PMGSY-III)	Name of Scheme/Road : MRL01-Road from Bordoibam Tiniali to Alimur Gaon Physical progress =73%	The EE, PWD (TR) informed that works are ongoing and will be completed as soon as possible. He also informed that at some contractors are intentionally delayed works and not take any responsibility to complete works.	
			Rural Infrastructure Development Fund-XXIV (MLC SNA)	Dhakuakhana, 2018-19: (1) RCC Br. No. 14/1 (at Ch.13240.00m) & 15/1 (at Ch.14520.00m) on Jalbhari Gobindagaon road in Lakhimpur District under Mahivar Lachit Chilarai Setu Nirman Abhijan Physical Progress	The ADC i/c, Dhakuakhana directed the EE, PWD (TR) of Lakhimpur District (Dhakuakhana Division) to lodge FIR against the contractors who are	

Infrastru cture	1	PWD (Territorial Roads)		= 95%.	intentionally delay ed works and not take any responsi bility to complete works.	EE, PW D(R), D hakuak hana & Lakhimp ur Div.
			RIDF-XXIX of NABARD	Improvement of ro ad from 2nd K.M. of SH-42 to 21st KM. of SH1-22 ov er Tenga Amm Bu nd via Dhapolial Gaon, Deudubi G aon, Parghat Gao n, Pitamoni Gaon, Merkathani Gaon and Lamu Gaon. Physical Progress = 10%		
			ASOM MAL A 2.0 2023-24	Improvement and upgradation of road from Kohra E&D Dyke from S H-42 at Jamuguri to Korha Ghat.		
			Mukhya Ma ntrir Nagariya P aki Path Nir man Achani for 2023-24	<u>Dhakuakhana, No wboicha Division :</u> Dhakuakhana Ch ariali to Alok Nagar road (0.00 m to 500.00m) as Gaurab Path, (ii) Road from Kathar bari to Morihuti Ti niali (0.00m to 90 0.00m). Physical progress - 97%.		
			APART for 2021-22	<u>Dhakuakhana, No wboicha PWD(TR) :</u> Market moderniza tion and improvement prog ram (MMIP) of Dh akuakhana Physic al progress- 97%		
			Under	AIIB	Several rural area	

Infrastru cture	2	APDCL	AIB Project	project, 1st phase, a total of 6 nos of 33/11 KV Substations have been sanctioned under Lakhimpur District. Physical Progress = 56 to 67%.	1st phase of Lakhimpur District transformers are not available. Hence, the CEO, APDCL was directed by the Chair to visit such locations and fulfill the requirement.	CEO, APDCL
			Cumulative Anti-Theft Report	No. of raid done = 132 Nos Theft Case detected = 67 Nos. No. of FIR Lodged : 62 Nos.		
			SMART METERING	Smart Meter Installed – 19553 Nos.	The Chair directed the CEO, APDCL to organize awareness programme in rural area to increase beneficiary of smart meter.	
			SOPD	Stock Position of DTRs, Lakhimpur : Alloted = 13 Nos. Utilized = 13 Nos. Stock : Nil.		
			Reconnection and Disconnection activities	Total reconnections = 2317 Nos. Total disconnections = 3612 Nos.		
			Revenue Position	Total Consumers : 2,40,939 Nos. Collection Efficiency = 113%		
			Treatment	Total animal treated: 14,814 Nos. Total animal recovered = 14659 Nos.	The District AH & Veterinary Officer, Lakhimpur informed the house Vaccination programme is going on. A	

Economic Development	3	Animal Husbandry & Veterinary		Animal died= 155 Nos.	Accordingly, the Chair advised the DVO to get ready for upcoming flood season for rescue & treat effected animals.	DVO, Lakshimpur
			Artificial Insemination	A.I. done in cattle = 778 Nos. Calves born in cattle = 267 Nos. Artificial insemination done in Goat = 40 Nos.		
			Vaccination	F1 Vaccination done = 3000 nos. R2B vaccination done= 6100 Nos. ARV= 128 Nos. Duck Plague = 500 Nos.		
			Livestock Health and Disease Control Programme (LHDCP)	Total Brucella vaccination done =9,374 Nos. PPR Vaccination done = 29,667 Nos.		
			Castration	Cattle = 636 Nos. Goat = 1365 Nos. Pig = 508 Nos.		
			PM-SHRI Schools	Number of Works sanctioned in the Years 2023-24 & 2024-25 : 13 Nos. Completed- 03 Nos. In progress = 10 Nos.		
			Approved budget for Secondary Schools of FY 2024-25 under Samagr	Total Budget (Rs.) : 1793.742 /-		

Social	4	Education	a Shiksha		IS/DEE O, Lakhimp ur	
			Samagra S hiksha Abhi yan	Report on progres s of implementation of non-recurring (Civ il work) activities under Samagra S hiksha (Secondar y) F.Y.- 2023-24 : Number of works sanctioned : 41 Nos Physical progress 35 Nos. Scheme- 100%.		
			Children an d Adolescents Library	No. of Libraries : 94 Physical Progress =100%.		
Economi c Devel opment	5	Industries & C ommerce (DIC C)	PMEGP	For the year 2024-25, Spons ored = 76 Nos. San ctioned = 3 Nos.	GM, DI CC Lakhimp ur	
			PMFME	For the year 2024-25: Sponsored = 5 Sanctioned = 4		
			UDYAM Registration	Total UDYAM regi stration during F/ Y 2024-25 (Till May/2024) is 136 7 Nos.		
			PM- Vishwa karma	62 nos. of GPs on boarded. Status of 3rd level verification : Total no. of registr ations = 1094 Nos .		
			Status of C	Total no of application receiv ed =8054 (Profes sional-33,Other -8		

			MAAA 021)	Applicants attended before DLSC = 4862 Nos.		
Reforms , Govern ance Fa cilitation	6	Social Forestry	CAMPA (Compensatory Afforestation Fund Management and Planning Authority)	10 Ha ANR Plantation at Kakoi RF under North Lakhimpur SF Range	The DFO (SF) of Lakhimpur District has intimated that erection of fencing and advance & creation work and 1 st year maintenance already 100% completed and also 2 nd year maintenance work is going on.	DFO (S F) & DFO(T erritorial)
			State Medicinal Plants Board (SMPB) Scheme	Creation of 2.0 Ha. Medicinal & Aromatic Plant Nursery (AYUSH) at Bangla Chapori, Dhakuakhana.	The DFO (SF) of Lakhimpur District has intimated that the scheme is ongoing, physical progress, 115000 Nos. polypot with seedling has been raised.	
			CSS Scheme RKVY (Rashtriya Krishi Vikas Yojana) Agroforestry	0.5 Ha. Raising of Sapling in Existing Nursery RKVY-Agroforestry at Dhakuakhana, Range HQ	The DFO (SF) of Lakhimpur District has informed that 50000 Nos. Polypot with seedling preparation is going on.	
			Central Nursery	0.5 Ha. Nursery at Japisajia Miritoop, NL under North Lakhimpur SF Range (APO 2023-24)	Physical Progress : Jungle cutting, burning, ploughing, earth work, water supply, camp hut already completed. 8 Lakhs polypot bag has been filled up. 7.6 Lakhs seedling has been completed. 5000 Nos. of tall plant & 50000 Nos of seedling has been	

				raised. The DFO (SF) of Lakhimpur District has informed accordingly.
7	Divisional Forest	Compensatory Afforestation Fund Management and Planning Authority (CAMPA)	Scheme: Installation of chain link goat proof fencing with RCC post at 100 Ha AR plantation at Pabha RF.	The DFO (DF) of Lakhimpur District has informed that physical progress of the scheme 20% and work will be completed in 2023-2024 financial year.
		Assam Project on Forest and Biodiversity Conservation Society (APFBC) Building	Number of schemes sanctioned: 03 Nos.	Physical Progress =100%
		APFBC (Plantations)	Number of schemes sanctioned: 03 Nos.	The DFO (DF) of Lakhimpur District has informed that 02 Nos. of Scheme physical progress 100%.
8	Administrative Reforms, Training, Pension & Public Grievances		No schemes implementing to District	
9	Mines & Minerals.	DMFT & MDR	The DMFT & MDR fund have been maintained smoothly.	Total 17 Nos. of projects has been taken, out of which 15 Nos. are already completed.
		SWANIRBHAR NAARI	Weavers registered 19780 Nos. Product Procured 2852 Nos.	Sold different benchmark items under the Scheme for the amount of Rs. 18,572/- The Chair directed to the Asst. Director, Handloom & Textile to inspect

Economic Development	10	Handloom & Textiles			schemes randomly.	Asst. Director, Handloom & Textiles
			Weavers MUDRA LOAN	12 Nos. of proposal have been submitted to the bank.	The Asst. Director, Handloom & Textile informed that 12 Nos. Of proposal send to the various banks but did not received any report regarding the sanction of the loan. Hence, he is directed by the Chair to discuss with Bank Manager of respective Banks.	
			APART	20 Nos. of Loom & Jacquard has been distributed to the different weaver.		
Infrastructure	11	Water Resources	Subansiri Bank CDP	19 nos. construction of workshed.	As per project sanctioned 19 nos. construction of workshed has been completed. The Asst. Director, Handloom & Textile informed accordingly.	EE, WR, Lakhimpur & Dhakuakhana Divi
			SOPD-G (FDR)	Protection work at downstream of Dahunagurighat from Hamara-Bahgarah to Chenimoraghat on right bank of river.	The EE, WR, Lakhimpur informed that Physical Progress = 93%.	
			RIDF-XXIX Lakhimpur	Construction of retirement Teliapathar area of Subansiri R/B embankment from Bhipora to Na-ali including channel cutting & pro-siltation measures.	Physical progress – 95%	
			RIDF-XXIX	Total numbers of Schemes 04 Nos.	Physical progress 90 to 95%.	

			Dhakuakha na			sion
			SOPD-G Dhakuakha na	Protection of Ban dana - Baghchuk area from the ero sion of river Brah maputra.	physical progress = 100%.	
			Under Secti on 50 of D M Act Dhakuakha na	Total 05 Nos. of S chemes.	Physical Progress = 100%.	
Infrastru cture	12	PWD (Building)	Constructio n of building at Cultural Affairs Department, Sports Dep artment & E ducation De ptt.	Construction of S ri Sri Madhabdev Kalakhetra at Nar ayanpur.	Physical Progress = 93%.	EE, PW D(Buildi ng), Dh akuakh ana & L akhimp ur Div.
			Constructio n of building at Sports D epartment Deptt.	Construction of S ports Complex at Bihpuria, Lakhimp ur.	Physical Progress = 100%.	
			Constructio n of building at Education Deptt.	Construction of B. Ed. College at Ghi lamara, Lakhimp ur District	Physical Progress = 93%.	
			PWD (B) w ork in Healt h Deptt	Establishment of 10 Bedded Intesiv e Care Unit at Dh akuakhana SDCH .	The EE, PWD (Bu ilding) informed th at the ADC i/c, Dh akuakhana had vi sited the scheme.	
			MSDP (PM JVK) under PWD (Buildi ng)	Construction of M odel Residential S chool at Joyhing, Lakhimpur	Physical Progress – 60%	
			Signature P roject	Construction of Y ouths Centre at D hakuakhana, Lak himpur District	Physical Progress = 86%	

				<p>Status Report of CIDF</p> <p>Development and Renovation of Indoor Stadium at North Lakhimpur Town under CIDF.</p> <p>Physical Progress =80%</p>
				<p>PWD (B) work in Tea Tribes Deptt.</p> <p>Construction of Jagannath Community and Skill Centre at Silanibari T.E. under Rongnadi LAC.</p> <p>Physical Progress =40%</p>
				<p>PWD (B) work in Zila Parishad</p> <p>Construction of Office Building of Lakhimpur Z.P., North Lakhimpur.</p> <p>Physical Progress =91%</p>
			<p>Model AWCs (NIDA)</p> <p>Total 72 nos. of AWCs.</p>	<p>The DSWO, Lakhimpur has intimated that out of 110 AWCs, the construction process for 7 nos. of Model AWC has been completed and all are ready to handover. Nowboicha-7.</p> <p>(NIDA -4, RIDF II- 3).</p> <p>Total 09 Nos. of I CDS Project at Ghilamara yet to be completed. So, the Chair directed the DSWO, Lakhimpur to scrutinize the matter and complete at the earliest.</p>
			<p>Model AWC (RIDF Ph. I)</p> <p>9 nos. of Model AWCs.</p>	
			<p>Model AWC (RIDF Ph. II)</p> <p>22 nos. of Model AWCs.</p>	
			<p>Model AWC (SC & BC)</p> <p>07 nos. of Model AWCs.</p>	
			<p>Poshan Tracker</p> <p>Total Active Children Registered in the AWC for the Month of May, 2024 - 95394 Nos.</p> <p>Nos. of SAM children referred to NRC in the month of</p>	<p>Project wise beneficiaries status as per POSHAN Tracker dashboard :</p> <p>Total Beneficiaries = 137193 Nos.</p>

Social	13	Women & Child Development (Social Welfare)		f May, 2024– 09 Nos.	
			Supplementary Nutrition Programme	SNP-HCM fund amounting to Rs. 1,17,28,000/- (Rupees One Crore Seventeen Lakh Twenty Eight Thousand) only has been received from the Directorate of Women & Child Development, Assam in the month of May 2024 during 2024-2025 for 25 feeding days for 58,640 nos. of 3 to 6 years children (Rs. 8/- per child per day).	Process is going on to transfer the fund.
			PMMVY 2.0	Financial Year, 2024-25 : Total Enrolment as on May 31 st 2024 = 11841 Nos. Enrollment percentage = 111.57%	
Mission Shakti District Hub for Empowerment of Women and Beti Bachao Beti Padhao			a) Received 4 nos. of Domestic Violence Cases. b) Received 5 nos. of Homeless Mentally Ill and Mentally Retarded Cases. c) Organized capacity building programs on rights of women & girl child, to prevent sex selective gender based violence and to establish gender neutral society in 06 Nos. of	The DSWO, Lakhimpur informed that the Domestic Violence Cases, primary counselling process has done: i) Referred to DL SA for Legal aid. ii) Referred to DL SA for Mediation. Homeless Mentally Ill and Mentally Retarded Cases: (Male- 2, Female-3)	

DSWO,
Lakhimpur

			adhaio	GP.	i) Linked with Police. ii) Referred to LMCH.	
Infrastructure	14	Transport Dept.	Revenue Generation	Revenue collection for the month of April to May, 2024 : Rs. 95579007/-		DTO, Lakhimpur
Social	15	Sports & Youth Welfare	Khelo India Small Coaching Centre (Cycling)	Central Share = 7 Lakh	Fund Utilized – 84 %	DSO, Lakhimpur
			Chief Minister Samgrha Gramya Unnayan Yajana (Playground Development)	Total Number of Works pending as on the last date of previous Financial Year = 23 Nos.	The DSO, Lakhimpur informed the house, Progress 19 Nos. of schemes = 100%. Other 04 Nos. Physical progress - 50 to 99 %.	
	16	Home & Passport		The matter is not directly related to the District Administration.		
			Ante-Natal Care Services	Nos. of PW Registered for Ante-Natal Care Services for the year 2024-25 = 1756 Nos.		
			PM-ABHIM	Total Nos. of Scheme = 04 Nos	Physical progress - 25 to 65%.	
				Establishment of 5 Nos. scheme : i. Borkhamukh SC.	The Joint Director of Health Services, Lakhimpur intimated that physical progress	

Social	17	Health	ECRP-II	<ul style="list-style-type: none"> ii. Harhi SC. iii. Gadingachuk SC. iv. Nemutengani SC v. Sonari Chapor SC. 	=85% The Chair directed the Joint Director of Health Services, Lakhimpur to visit all schemes and submit reports at the earliest.	Jt. Director of Health Services, Lakhimpur
			Maternal Death Summary	Nos of Deaths FY 2023-24 = 09 Nos. and Financial year 2024-25=01 Nos.		
			Ayush Dispensary	<p>Construction of AYUSH Dispensary (Assam Type) 4 Nos. of Scheme in Lakhimpur District: for FY 202-23 under NAM, Assam.</p> <ul style="list-style-type: none"> i. Azad SD. ii. Gorsiga SD. iii. Kherajkhat SD. iv. Ghilamora CHC. 	The Joint Director of Health Services, Lakhimpur informed that physical progress = 35%.	
Economic Development	18	Dairy Development	APART	Activities under APART during 2023-24	A 5 days training programme under APART for Milk Traders of Nowboicha cluster was held from 05-02-2024 to 09-02-2024 at Jyoti Club, Dolohat Bazar which was attended by 30 nos. of milk traders.	Asst Dairy Development Officer
			Seed Money	Beneficiary Name	Amount of money disbursed through DBT for the scheme "Providing Seed Money to Dair	

				SS. Snehbandhan DU SS.	ly Cooperative So cieties" = 11.67 L akh.	
Economic Development	19	Co-Operation Dept.		AGM & Audit position: AGM Position : GPSS: 22 out of 28 Others: 145 out of 422 Audit Position: GPSS: 10 out of 28 Others: 50 out of 274.		ARCS
			LPG Distribution/ Retail Petrol Diesel Outlet	Total 11 locations are available for P ACS in Lakhimpur District.		
			State Govt. Scheme	2 nos of PACS namely Dizoo and Lakhimpur GPSS has obtained an amount of Rs. 5 Lakh as financial assistance.		
Infrastructure	20	Housing & Urban Affairs	AMRUT 2.0	Rejuvenation of Podumoni Pond at Bihpuria ULB.	Asstt. Executive Engineer informed that physical progress : 65%.	Asst Executive Engineer
			CIDF PROJECTS	Modernization of District Library, Lakhimpur.	Physical Progress -80%.	
			UIDF PROJECTS	Construction of Town Hall Cum Auditorium of 800 Seating Capacity for North Lakhimpur.	Physical Progress -40%.	
		Difficulties faced during completion of PMAY-HFA(U) Houses	Non availability of skilled Mason/ Labour. Construction of oversized houses by beneficiaries. Unable to contribu			

		Town & Country Planning		te their own share i.e. beneficiary share.		Dy. Director, T&CP, Lakhimpur
			Report of BLC Physical Progress as per Bhuvan Portal	Completed Houses = 2281 Nos. Total Pending Houses = 14 Nos.		
			BLC Component	Approved = 3000 Actual beneficiaries after curtailment = 2590		
Economic Development	21	Public Health Engineering	JJM Jal Mitra Engaged	Schemes Handed Over, Jal Mitra Engaged & Remuneration Paid : Total No. of Completed Schemes as per field=846 Nos. No of Completed Schemes Handed Over to PRI=684 Nos. No. of Jal Mitra trained till date = 873 Nos. No. of Jal Mitras handed over engagement letter = 611 Nos. No. of Jal Mitras received monthly remuneration before 5th of every month – 518 Nos.		The EE, PHE, Lakhimpur
			Status of SBM-G	Construction of Individual House Hold Latrine(IHHL) : Target = 8798	The EE, PHE, Lakhimpur informed that completed 6558 Nos.	
				Testing target for 2022-23 = 15000		

			Progress of Water Sample testing	Nos. Achievement : 14678 Nos.		
			FHTC	Total target for the month of June'24 – 1700 Nos. Achievement – 44 Nos.		
			Har Ghar Jal	Total Har Ghar Villages = 1085 Har Ghar Villages Certified=212 Nos. Declared as Har Ghar Jal= 453 Nos.		
Economic Development	22	Fishery	CSS-PMMSY	Implementing year: 2021-22, Sanctioned= 135.5928 Lakh. 2022-23, Sanctioned= 200.1768. 2023-24, Sanctioned= 198.276. Utilized =100%.	The DFDO, Lakhimpur informed the house as 100% of sanctioned CS+SS received for PMMSY 2020-21 & 2021-22. Only 50% of sanctioned CS+SS received for PMMSY 2022-23. Only 25% of sanctioned CS+SS received for PMMSY 2023-24.	DFDO, Lakhimpur
Social	23	Food, Civil supply &	e-POS device	98.12% beneficiaries have received rice through e-POS device from their tagged F.P. Shops.	The DDS F & CS of Lakhimpur District informed the house that use of e-POS device by the FP shop dealers is mandatory at the time of delivering the Rice.	DDS, F
				Total Beneficiaries covered= 8,16,765 Nos.		

		Consumer affairs	National Food Security Act/2013(Scheme)	RC Covered = 2,41,501 Nos. Aadhaar Seeded RC= 2,41,420 nos (99.96%).		&CS
			Paddy Procurement	Paddy Procurement target : 2,35,000 Qntls .	The DDS, F&CS has informed that Paddy procured : 44,259.60 Qtls.	
Infrastructure	24	Irrigation	SOPD-G	Dhakuakhana Division : Solar and Electrically operated hybrid tubewell Scheme.	The EE, Irrigation has informed that physical progress = 100%.	EE, Irrigation
			PMKSY-HK KP	Installation of S.T.W scheme under PMKSY-HK KP access to Ground water for the year 2020-21.	Physical progress = 100%.	
			SOPD-G Ghilamara	Name of Schemes: Bilmukh Patir LIS	Physical progress = 100%.	
Reforms	25	Excise	Revenue	Target=139.34 Cr. Achievement= 16.91 Cr.		Superintendent of Excise
			MLAADS	Year – 2020-21, No. of scheme sanctioned = 194 Physical Progress -98% Year – 2022-23, No. of scheme sanctioned – 173, Physical Progress -83%.		
				Year – 2023-24, No. of scheme sanctioned = 24 No		

Finance Planning	26	Transformation & Development Department	Untied Funds.	Physical Progress -40%.	SDO, Lakshimpur
			Axom Adarso Gram Yojana (AAGY)	Year – 2022-23, No. of scheme Approved = 43 Nos. Sanctioned = 03 Nos. on going scheme = 40 Nos.	
			MPLADS	Year-2023-24 schemes are under correspondence and sanctioned = 65 Nos. through e- SAKSHI Portal.	
			Axom Darsan Namghar	Year – 2022-23, No. of scheme sanctioned = 46 Nos. Physical Progress = 90%.	
			Motok Community (One time Special Grant)	1st installment has already been released for 28 Nos. of schemes. Final installment has already released for 11 Nos.	
Economic Development	27	Sericulture	SPM-RURBAN MISSION 2020-21	All schemes are undergoing.	Asst. Director, Sericulture
			MUGA MISSION	Financial Assistance to Muga Farmers for procurement of Muga Seed/Seed Cocoon Physical progress = 100%.	
Social	28	Welfare of Minorities Development	PMJVK	Out of Rs. 200.00 L received in the FY 2023-24, an amount of Rs.192.17175 L has been	

		ment Dept.		disbursed. Geo tagging work is handed over to CSC Centre.		
Economic Development	29	Soil Conservation	SOPD	Construction of Divisional Office Building (Two storied) at Lakhimpur Soil Conservation Division.	The District Officer, Soil Conservation informed the house Physical Progress = 90%.	DO, Soil Conservation
			RIDF-XXIX	Erosion Protection Project at Dikrong Ghat 80 No. Salmari during 2023-24.	Physical Progress = 100%.	
Infrastructure	30	Border Protection & Development	BADP	Year – 2022-23, No. of scheme sanctioned = 01Nos.	Physical Progress = 100%.	
Management & Facilitation	31	Act East Policy Affairs		Scheme not implemented in the district at present.		
	32	Labour Welfare	ASSAM SHOPS AND ESTABLISHMENT ACT.	Total Number of Inspection= 30 Nos.	The Labour Officer, Lakhimpur has informed the house about e-shram, Total registration = 245534 Nos.	Labour Officer, Lakhimpur
			CHILD AND ADOLESCENT LABOUR (P&R) ACT.	Total Number of Inspection= 11 Nos.		
			MINIMUM WAGES ACT.	Total Number of Inspection= 35 Nos.		
			PM-KISAN	Total registered farmers=93787 Nos. Total eligible active farmers= 100839 Nos. Eligible Farmers seeded with land		

Economic Development	33	Agriculture		etails = 84686 Nos. E-KYC Pending = 511 Nos.	
			Paddy Procurement	Total Registered for the year 2023-24= 906 Nos. Total benefitted= 477 Nos.	
			Mustard Procurement	Total applied application = 682 Nos. Registered= 647 Procured = 1063.7 MT.	
			KISAN CREDIT CARD (KCC) 2023-24	Application Sponsored = 40 Nos. Sanctioned and disbursed by Bank = 35 Nos.	
			PMKSY 2023-24	Micro Irrigation (Portable Sprinkler), beneficiary involvement 750 Nos. Awareness camp done =15 Nos.	The DAO, Agriculture informed in the meeting DLSC approved 673 Nos. and Preparing 350 nos. Beneficiary for DLSC approval for Drip Irrigation & Targeting oil palm growers for drip irrigation for the year 2024-25.
			PMFBY 2023-24 & 2024-25 (Rabi & Kharif)	Target- 35000 Nos. 2024-25 = 32000 Nos. Nos. of Application enrolled = 98.63%.	DAO, Agriculture

			NMEO-OP	Transplanting area = 727 Ha. Nursery sprouts sown = 2 lakh. Company engaged - 3 F Oil Palm. Area to be Covered up to 2025-26 : 12900 Ha.	The DAO, Agriculture informed the house 2 lakh seedling prepared for transplanting.	
			RIDF Scheme(Engineering)	Construction of Knowledge Centre at Dhakuakhana. Physical Progress =65%.		
			CSS-ATMA	Component : Farmers Training, Quantity = 9 Nos. Capacity Building, Quantity = 27 Nos. Farm School, Quantity = 9 Nos.	No. of Beneficiary Involved total = 972 Nos.	
			HMNEH	Component: Chuff Cutter. Beneficiary Covered = 18 Nos. Distribution Completed.		
			PMAY(G) (SECC)	Houses Sanctioned : 48444 Nos. 2 nd Installment released Completed : 48022 Nos. Physical Progress : 96%.		CEO, Zilla Parishad
			PMAY(G) Awaasplus	Houses Sanctioned : 26438 Nos. Houses Complete		

Economic Development	34			d : 16718 Nos. Percentage : 63%	
		DRDA/PNRD	MGNREGA	Approved Labour Budget for FY 2024-25: 26.57 Lakhs. Aadhaar Enrolment for MGNREGA Workers : Total = 489880 Nos. With Aadhaar Number = 313297 Nos.	The CEO, Zilla Parishad informed the house 7169 Nos. of Job card provided to Tea Garden workers.
		Amrit Sarovar	Total Proposed works = 125 Nos. Excavation Completed =125 Nos.	Excavation Completion Rate- 100%.	CEO, Zilla Parishad
35	MUNICIPAL BOARD	SOLID WASTE MANAGEMENT PLAN	Narayanpur : Legacy waste Cleanup project is completed. Ward no 1A has been selected as model ward.		
		PM SVANidhi	Application for PMSVANidhi Loan : 98 Nos. Total No. of Loan Sanctioned by Bank : 92 Nos.		

Category-B: - Theme specific

--	--	--	--	--

SI.No.	Theme	Action to be taken
		The performance of various schemes getting executed in Lakhimpur district under all departments have been reviewed by the Chair as per Annexure A,B,C,D.
	DDC Meeting	<p>1. The Chair directed all HODs to deposit Forest Royalty through Online Revenue Collection System.</p> <p>2. The Chair also directed all the departments to submit the physical and financial progress of various schemes as per format (Annexure) by the 6th of every month.</p> <p>3. The soft copy of the presentation of all the departments must be mailed to transdev.ldco@gmail.com/ dc-lakhimpur@nic.in by the 6th of every month.</p>
		Finally, District Commissioner of Lakhimpur District concluded the meeting with vote of thanks to all officers of the District for attending the meeting.

Signed by

Gayatri Devidas Hyalinge

Date: 02-07-2024 14:45:54

District Commissioner
Lakhimpur

Memo No.TND-425/2/2023-DECP-LKPR/255354 -A Date : / /2024.

Copy by email for information and necessary action:

1. The Evaluation and Monitoring Division, T&D Department, Dispur.
2. The Director, DCP, T&D Department, Dispur.
3. All the Sr.Most Secretaries of All Administrative Departments, Dispur.
4. All the District Heads of Administrative / Development Departments & DDC Members.
5. All the SDO (Civil) & All Heads of Sub-Divisional Officers of all Line Depts.
6. All the BDOs/ Circle Officers.
7. The DIO, NIC & District Website manager to upload the DDC minutes and confirm the same within 24 hours of approval of minutes.

e-signed

District Commissioner
Lakhimpur

2	Agriculture	Pradhan Mantri Krishi Samman Nidhi (PM-KISAN)	3624	CS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil		
		Pradhan Mantri			Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
		National Mission on Oil Seed & Oil Palm (NMOOP)	AS77-AS	CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
		National Project on Soil Health & Fertility	AS53-AS	CSS	NA																
		CSS- Agricultural Technology Management Agency (ATMA) (Same)	AS52-AS	CSS	Nil	Nil	769726	Nil	Nil	Nil	769726		0	769726	Nil	769726	769726	Nil	Nil		
		Paramparagata Krishi	AS76-AS	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		Consutruction of 33/11 KV S/S under AIIB Funded Scheme									10.69 Cr			21.57%							

3	APDCL	Govt. of Assam's SonaliXais ha Bikkashit Axom under Ashtadash Mukutor Unnoyonee Maala Scheme of State Owned Priority Developme nt (SOPD) Scheme.												3.1329 Cr		100%				
4	Dairy Development	Training of Milk Market Actors under APART-DD	--	EAP	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
		Providing Seed Money to Dairy Cooperative Societies under SOPD	--	State	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
5	Industries, Commerce & PE	No.	No.	No.	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
		RIDF-XXIV						Nil	Nil	Nil	Nil	NIL	NIL	Nil	Nil	Nil			Nil	
		RIDF-XXVI						Nil	Nil	Nil	NIL	NIL	NIL	Nil	Nil	Yes			Nil	
		RIDF-XXVII						Nil	Nil	Nil	NIL	NIL	NIL	Nil	Nil	Yes			Nil	

6	PWRD, Dhakuakha na & Naoboicha TRD, Dhakuakha na	RIDF- XXVIII (MMUPPN A)							49.36	Nil	49.36	Nil	49.36	NIL	Nil	Nil	Nil		Nil		
		RIDF- XXVIII (MMMPPA)							23.01	Nil	Nil	NIL	23.01	NIL	NIL	NIL	Nil		Nil		
		SOPD-G CRF							Nil		Nil	NIL	NIL	NIL	Nil	Nil	Nil		Nil		
		MMPPNA							89.32	NIL	89.33	NIL	89.33	Nil	Nil	Nil	Nil		Nil		
		MMPNA								20.67	Nil	20.67	20.67	Nil	Nil	Nil	Nil		Nil		
		MMNPPNA							Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
		ASOM MALA 2.0							499.28	Nil	499.28	Nil	499.28	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
7	Deptt. Of Housing & Urban Affairs(Tec hnical cell)	CIDF 2021- 22	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Nil	3747.65L	N/A	1413.24 L (37.71%)	Nil	N/A	N/A	Nil		
		UIDF 2022- 23	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Nil	4051.00L	N/A	2291.973 L (56%)	N/A	N/A	N/A	Nil		
		AMRUT 2.0	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Nil	7029.00 L	N/A	Nil	N/A	N/A	N/A	N/A		
8	Education	SSA		CSS	0	0	0	0		579.14		579.138	516.38404		0	yes					
		PM SHRI		PFMS						63.65		63.65	51.1881		0	yes					
9	Food, Public Distribution & Consumer Affairs	Intra-State movement & handling of foodgrains and FPS dealers' margin under NFSA	ASLA0000 782	CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
10	Fishery	PMMSY	SLA000089	CS, SS	NA	NA	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil		
11	Dhakuakha na Division (Irrigation)	Renovation of Dangdhara LIS under SOPD-G for the year 2023-24	LAKHLIS6 428	SOPD-G	NA	NA	NA	NA	NA	NA	NIL	NIL	Rs. 9.71L	NIL	Nil	NIL	Nil	NIL	Rs. 9.71L	Physical Progress- 100% Financial Progress- NIL	

11	(Irrigation), Dhakuakhana	Renovation of Bilmukh Patir LIS under SOPD-G for the year 2023-24	LAKHLIS5849	SOPD-G	NA	NA	NA	NA	NA	NA	NIL	NIL	Rs. 14.57L	NIL	Nil	NIL	Nil	NIL	Rs. 14.57L	Physical Progress-100% Financial Progress-NIL
12	Irrigation	Installation of Solar & Electrically Operated Hybrid Tube Well I/S 10 Points under Lakhimpur LAC under SoPD-G for the year 2022-23	Does not arise	State	Nil	Nil	Nil	78.07840 L	Nil	78.07840 L	Nil	56.17808 L	78.07840 L	Nil	56.17808 L	Does not arise	Nil	Nil	Nil	
		Installation of Solar & Electrically Operated Hybrid Tube Well I/S 2 Points under Naoboicha LAC under SoPD-G for the year 2022-23	Does not arise	State	Nil	Nil	Nil	15.61568 L	Nil	15.61568 L	Nil	12.37490 L	15.61568 L	Nil	12.37490 L	Does not arise	Nil	Nil	Nil	

		Installation of Solar & Electrically Operated Hybrid Tube Well I/S 2 Points under Bihpuria LAC under SoPD-G for the year 2022-23	Does not arise	State	Nil	Nil	Nil	15.61568 L	Nil	15.61568 L	Nil	15.40918 L	15.61568 L	Nil	15.40918 L	Does not arise	Nil	Nil	Nil		
13	PHE North Lakhimpur Division	SBM-G	AS-66	CSS	0	0	0	0	0	0	0	0	0	0	0	nil	yes	nil	nil		
		JJM	AS-65	CSS	nil	nil	nil	nil	4397.7	488.6	4397.7	488.634	4886.34	1372.597	152.5108	nil	nil	nil	nil		
14	P&RD	MGNREG A	NA	CS	NA	NA	NA	NA	11159	0	919.89	0	919.89	919.89 (100%)	0	NA	NA	NA	NA		
		PMA-Y-G	NA	CS	NA	NA	NA	NA	NA	2684.9	0	2684.85	2684.85 (100%)	0	NA	NA	NA	NA	NA		
15	Women & Child Development, Assam	SNP	AS205	CS:SS			-	-		#####		#####	#####	-	0%	NIL					
		Model AWC														0%	NIL				process is going on for transfer of fund to 10 nos, of ALCCs.
		PMMVY						-	-	-	-	-	-	-	-	-	NIL				
		POSHAN	AS204	CS:SS				-	-	-	#####		#####	#####		0%	NIL				
		OSC	AS236								-	-	-	0.00	-	0%	NIL				
		DISTRICT HUB FOR EMPOWERMENT OF WOMEN	AS241 - AS-HUB FOR EMPOWERMENT OF WOMEN	CS:SS	-	-	-	0	0	0	0	0	0	0	0%	NIL					

		BETI BACHAO BETI PADHAO	AS30 - AS BETI BACHAO BETI PADHAO	CSS	-	-	-	0	-	0.00	-	0.00	-	0.00	0%	NIL				
16	Deputy Director, Town & Country Planning, Lakhimpur, North Lakhimpur	NIL		NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
17	PWD Buildi	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
		Protection of Bandana-Baghchuk area from the erosion of River Brahmaputra	NA	State		1000.00				#####		0.00	#####		354.99839					
		Constrgion of Check Bund and anti-erosion measures at Baghchuk and Baligaon area to protect the Sissikalghar to Tekeliphuta Brahmaputra-Dyke	NA	NABARD	1634.00	86.00				1634.00	86.00	Nil	Nil	#####	NIL	Nil	Nil	Nil	Nil	Nil

Annexure -B

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Agriculture	Horticulture Mission for North East & Himalayan States (HMNEH)	Fund operated from Directorate of Horticulture & FP	
2	Dairy Development	Training of Milk Market Actors under APART-DD	Nil	Allocation for AWP 2023-24 received
		Providing Seed Money to Dairy Cooperative Societies under SOPD	Nil	
3	APDCL	Nil	Nil	
4	Industries, Commerce & PE	Nil	Nil	
5	PWRD, Dhakuakhana & Naoboicha TRD, Dhakuakhana			
6	Deptt. Of Housing & Urban Affairs(Technical cell)	Nil	Nil	
7	Education	Nil	Nil	
8	Food, Public Distribution & Consumer Affairs	Nil	Nil	
9	Dhakuakhana Division (Irrigation), Dhakuakhana	Electrical Powered Lift Irrigation Scheme(ELIS) (2 Points) under PMKSY-HKKP-SMI for the Year 2023-24	AA proposal submitted and under process	
10	Fishery	Nil	Nil	
11	Irrigation	Nil	Nil	
12	PHE North Lakhimpur Division	Nil	Nil	
13	P&RD	Nil	Nil	
14	Deputy Director, Town & Country Planning, Lakhimpur, North Lakhimpur			
15	PWD Building	Nil	Nil	

16	Water Resource-Dhakuakhana Div	Protection of Basndan-Baghchuk area from erosion of river Brahmaputra	WR Department/Finance Dept. not released fund yet.	
	Revenue Department under Dhakuakhana WR Divn	Immediate measures to protect the Thekeraguri area from the flood devastation of the river Charikariah in Dhakuakhana Civil Sub-Division under SDRF for 2017-18	Revenue/Finance Dept. not released fund yet.	
		Immerdiate measures to restoration of damage section of L/B of river Korha from Bhogamukh to Moukhuwa from ch 3500m to 5500m and ch 16750m to 19000 under SDRF for 2018-19	Revenue/Finance Dept. not released fund yet.	
17	Irrigation - North Lakhimpur, Nowboicha, Bighpuria Divn	Nil	Nil	
18	A.H. & VETY. DEPT.	Nil	Nil	
19	Soil Conservation	Gully Control Project at No.2 Hatiamora under SOPD during 2021-22.	Fund Received	
		Riverine Land Protection at Dikrong River under RIDF-XXVI, during 2021-22	Fund Received	

		Pradhan Mantri Krishi Sinchayee Yojana(PMKSJ)	Beneficiary	673 Nos	NA	NA	NA	NA	NA	NA	
		Agricultural Technology Management Agency (ATMA)	Beneficiary	945 nos	NA	NA	NA	NA	NA	NA	
2	Dairy Development	Training of Milk market Actors under APART-DD	Beneficiary	Nil	100%	--	--	--	--	Completed	
		Installation of Solar and Electrically operated Hybrid Tube Well Irrigation scheme 10 Points under SoPD-G under Lakhimpur LAC for the year 2022-23	Civil work	Nil	100%						
		Installation of Solar and Electrically operated Hybrid Tube Well Irrigation scheme 2 Points under SoPD-G under Nowboicha LAC for the year 2022-23	Civil work	Nil	100%						

Installation of Solar and Electrically operated Hybrid Tube Well Irrigation scheme 2 Points under SoPD-G under Bihpuria LAC for the year 2022-23	Civil work	Nil	100%						
Dogati MDTW I/S (1 Point) powered by Solar energy under RIDF XXVIII (NABARD) for the year 2022-23	Civil work	Nil	100%						
Kakatitup MDTW I/S (1 Point) powered by Solar energy under RIDF XXVIII (NABARD) for the year 2022-23	Civil work	Nil	100%						

		Installation of Solar Powered MDTW Scheme (3 Points) under Lakhimpur LAC under RIDF-XXIX (NABARD) for the year 2023-24	Civil work	Three(3)	100%					
		Revival and renovation of Hatilung FIS under SOPD-G for the year 2023-24	Civil work	Nil	100%					
		Remodelling and renovation of Pichala FIS under SOPD-G for the year 2023-24	Civil work	Nil			50%			
4	A.H. & VETY. DEPT.	Nil	Nil							Not started
		Nil	Nil							Not started
		Consutruction of 33/11 KV S/S under AIIB Funded Scheme				58%				
		RDSS Project of No	169.6 Cr				32%			Survey Completed, Pole erection under progress.

5	APDCL	Govt. of Assam's SonaliXaishabBikkashitAxom under AshtadashMukut orUnnoyoneeMaala Scheme of State Owned Priority Development (SOPD) Scheme.	3.1329 Cr	100%						Completed. (Electrification of un-electrified Anganwadi Centers & Primary Schools under Lakhimpur district)	
6	PWRD	SOPD		2		1	1				
		MMUPNA (RIDF)		2				2			
		ASOM MALA 2.0		1					1		
		MMPNA		4		1	1		1	1	
		MMPPNA		10				3	4	3	
		MMNPPNA		3		2	1				
		RIDF-XXIX		1					1		
7	DICC	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
8	Deptt. Of Housing & Urban	CIDF 2021-22	NIL	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
		UIDF 2022-23	NIL	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
		AMRUT 2.0	NIL	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
9	P&RD	MGNREGA		347	5	0	0	0	342	0	
		PMAY-G		0	0	0	0	0	0	0	
		construction of various civil works at elementary schools under Samagra shiksha	2	0	0	0	0	0	2	Against 2 nos works not started work ,fund received recent, work will start soon.	

10		construction of civil works and electrification work at elementary schools under RIDF XVII	0	0	0	0	0	0	0			
		construction works at secondary schools under Samagra shiksha	0	0	0	0	0	0	0			
		PMSHRI	1	0	0	1	0			2nd Installment yet to received.		
11	FISHERY	PMMSY 2023-24	Fin Fish Hatchery	Nil	Nil	Nil	Nil	Nil	Nil	Nil		
			New Rearing pond	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
			ow pond construct	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
			outs for fish farm	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
			ture in open water	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
			Fish kiosk	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
			Feed mill (2ton/	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
12	Dhakuakhana Division (Irrigation), Dhakuakhana	Solar and Electrically operated Hybrid Scheme (2 points) at Namoni Patir chuk and Khajua Patir under SOPD-G for the year 2022-23	Nil	NA	NA	NA	NA	NA	100%		Completed on 16-03-2022	

		Renovation of Dangdhara LIS under SOPD-G for the year 2023-24	Nil	NA	NA	NA	NA	NA	100%		Completed on 21-03-2024
13	Public Health Engineering Dept.	JJM	0 (Though no schemes were sanctioned in the current financial year, total works taken up for 1157 no.s, which were sanctioned in the previous year).	639	271	149	98	0	NIL		
14	PWD Building	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
15	PWRD	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
16	Women & Child Development, Assam	Model AWC		110	7	31	64	7	0	1	
		OSC (Building construction)		1			70%				Construction process executed by PWD Building North Lakhimpur division.

17	Deputy Director, Town & Country Planning, Lakhimpur, North Lakhimpur	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
	Soil Conservat	Construction of Division Office Building (Two Storied) at Lakhimpur Soil Conservation Division Office Complex, North Lakhimpur under SOPD- G,2020-21.				90%					
		Creation of Protective Afforestation at Dikrong Chapori Bihpuria under SOPD-G during 2020-21			100%						
		Land Reclamation Project at Kona Pathar under TSP during 2023-24			100%						

18	Conservation Department	Drainage Channel Cutting at Ujani Khamti under SOPD during 2023-24	Nil	100%						
		Land Reclamation Project at Gosai Pathar under SOPD during 2023-24		100%						
		Wetland Development Project at Korchan under SOPD during 2023-24		100%						
		Erosion Protection Project at Dikrong Ghat 80 No. Salmari under RIDF-XXIX during 2023-24		100%						

		APART	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	NA	NA
2	Dairy Development	Training of Milk Market Actors under APART-DD	Nil	Nil	Nil	Nil	Nil	Nil	100%	--	--	--	--	Completed	
		Providing Seed Money to Dairy Cooperative Societies under SOPD	1	1	Nil	Nil	Nil	Nil	--	--	--	--	--	Not started	
3	Irrigation	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
4	A.H.& VETY DEPT.	LHDCP (FMD-CP)	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
		NLM-AS40	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
5	APDCL	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
6	PWRD	PMGSY-III	1	0	1	0	0	1			1				
		RIDF-XXIV	1	0	1	0	0	1		1					
		SOPD-G	3	2	1	0	0	3		2			1		
		APART	4	3	1	0	0	4		2	2				
		MMPPNA	2	2				2	1		1				
		MMPNA	1	1				1			1				

7	Industries, Commerce & PE	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
8	Deptt. Of Housing & Urban Affairs(Technical cell)	CIDF 2021-22	6		6			6		4	1	1			
		UIDF 2022-23	2	1	1			2	1			1			
		AMRUT 2.0 (2022- 23)	2	2				1				1			1
9	P&RD	MGNREG A	32547 (Including PMAYG works)	12761	18595	1191	0	32547	904	13056	14587	2265	1735	0	
		PMAY-G	12531	7831	4437	263	0	25062	1085	6513	4604	329	0	0	
		constructio n of various civil works at elementary schools under Samagra shiksha	108	108	0	0	0	108	14	76	18	0	0	0	
		constructio n of Additional class room under RIDFXVI	15	15	0	0	0	15	15	0	0	0	0	0	

12	Dhakuakhana Division (Irrigation), Dhakuakhana	Solar and Electrically operated Hybrid Scheme (2 points) at Namoni Patir chuk and Khajua Patir under SOPD-G for the year 2022-23	NIL	NA	NA	NA	NA	NA	100%	-	-	-	-	-	Completed on 16-03-2022
		Renovation of Dangdhar a LIS under SOPD-G for the year 2023-24	NIL	NA	NA	NA	NA	NA	100%	-	-	-	-	-	Completed on 21-03-2024

13	Public Health Engineering Dept.	JJM	1107 (out of total taken up schemes 1157, 50 no.s completed in the last financial year)	1107					639	271	149	98	0		
	Cultural Affairs Dept.(Under PWD Building)	Construction of Sri Sri Madhabdev Kalakshetra at Narayanpur, Dist:- Lakhimpur, Assam. (Phase-III)			1				1	1					

Cultural Affairs Dept.(Under PWD Building)	Constructi on of Cultural Auditoriu m at Matmara, Dhakuakh ana.			1			1	1						
Cultural Affairs Dept.	Infrastruct ure Developm ent of Deori Sahitya Sabha, Narayanp ur.				1		1		1					
Sports Deptt.(Under PWD Building)	Indoor Stadium, Football Ground and Gallery at Ghilamara , North Lakhimpur .			1			1					1		

Sprots Deptt.(Under PWD Building)	Constructi on of Sports Complex with Athletic Stadium, Cricket Stadium, Swimming Pool, Indoor Stadium, Tennis and Volley Ball Court at Saboti, North Lakhimpur .			1			1			1				
Sprots Deptt.(Under PWD Building)	Constructi on of Sports Complex at Bihpuria, Lakhimpur .			1			1	1						

Sprots Deptt.(Under PWD Building)	Constructi on of Youths Centre at Dhakuakh ana, Dhakuakh ana LAC under Lakhimpur District under Signature Project for the year 2018-19. Package No. SP-50.				1		1		1					
---	--	--	--	--	---	--	---	--	---	--	--	--	--	--

Education Deptt.(Under PWD Building)	Establishment of Govt. Law College in 10 places of Assam at North Lakhimpur in Lakhimpur District, Package No. 10 .			1			1		1					
Education Deptt.(Under PWD Building)	"Upgradation of existing Degree Colleges to Model Degree Colleges under RUSA, Assam." [Kherajkh at College (Lakhimpur Dist.)]			1			1		1					

Education Deptt.(Under PWD Building)	Constructi on of B.Ed. College at Ghilamara , 1/2 Part, Mouza:- Gohain under Subansiri Revenue Circle, Ghilamara in Lakhimpur District, Assam.			1			1		1					
--------------------------------------	--	--	--	---	--	--	---	--	---	--	--	--	--	--

Education Deptt.(Under PWD Building)	Constructi on of Girls' Hostel and Boundary wall at Ward No.- 13, North Lakhimpur in Lakhimpur District under MSDP for the year 2016-17.			1			1			1				
--------------------------------------	--	--	--	---	--	--	---	--	--	---	--	--	--	--

Education Deptt.(Under PWD Building)	Constructi on of Town ME Madrassa at Ward No.12 (New Building) under Lakhimpur Town in Lakhimpur District under Multi- Sectoral Developm ent Programm e (12th Plan) for the year 2016-17.					1	1			1				
--	---	--	--	--	--	---	---	--	--	---	--	--	--	--

Education Deptt.(Under PWD Building)	Constructi on of 4(four) Nos. of Addl. Class Room Laborator y, Kitchen, Toilet Block and Cycle Stand of Model Tea Garden School at Madhupur Tea- Estaticed in Dhemaji District. Dhemaji		1				1		1					
--------------------------------------	---	--	---	--	--	--	---	--	---	--	--	--	--	--

Education Deptt.(Under PWD Building)	Constructi on of 4(four) Nos. of Addl. Class Room Laborator y, Kitchen, Toilet Block and Cycle Stand of Model Tea Garden School at Ananda Tea- Estaticd (Chaudhu wa) in Dhemaji District.		1				1		1					
--------------------------------------	---	--	---	--	--	--	---	--	---	--	--	--	--	--

Education Deptt.(Under PWD Building)	Constructi on of 4(four) Nos. of Addl. Class Room Laborator y, Kitchen, Toilet Block and Cycle Stand of Model Tea Garden School at Dejoo Tea- Estaticd in Lakhimpur District.		1				1		1					
--------------------------------------	---	--	---	--	--	--	---	--	---	--	--	--	--	--

Education Deptt.(Under PWD Building)	Constructi on of 4(four) Nos. of Addl. Class Room Laborator y, Kitchen, toilet Block and Cycle Stand of Model Tea Garden School at Seajuli Tea- Estaticd in Lakhimpur District. Dhakuakh		1				1		1					
--------------------------------------	--	--	---	--	--	--	---	--	---	--	--	--	--	--

14

Education Deptt.(Under PWD Building)	Upgradation of Government Polytechnic Institute and ITI in Assam as Centre of Excellence (Construction of Workshop & Tech Lab) at 61 Nos. of ITI/Polytechnic of Assam (Part-B) (Package No.-ITI-Poly/2022/11) (Govt. Industrial		1				1				1			
--------------------------------------	--	--	---	--	--	--	---	--	--	--	---	--	--	--

Education Deptt.(Under PWD Building)	Upgradation of Government Polytechnic Institute and ITI in Assam as Centre of Excellence (Construction of Workshop & Tech Lab) at 61 Nos. of ITI/Polytechnic of Assam (Part-A) (Package No.-ITI-Poly/2022/11) (Govt. Industrial		1				1			1				
--------------------------------------	--	--	---	--	--	--	---	--	--	---	--	--	--	--

Health Deptt.(Under PWD Building)	Constructi on of PHC Building with Staff Qtr. at Fatehpur (10 Bedded) under Karunabar i Block in Lakhimpur Dist. Multi Sectorial Developm ent Plan (MSDP 2014-15- 12th Plan), Lakhimpur , Assam.				1		1						1	
---	--	--	--	--	---	--	---	--	--	--	--	--	---	--

Health Deptt.(Under PWD Building)	Constructi on of PHC Building with Staff Qtr. at Rangajan in Lakhimpur District under MSDP for the year 2016-17.				1		1		1					
-----------------------------------	--	--	--	--	---	--	---	--	---	--	--	--	--	--

Health Deptt.(Under PWD Building)	Constructi on of PHC Building with Staff Qtr. at Deejoo in Lakhimpur District under MSDP for the year 2016-17			1			1					1		
-----------------------------------	---	--	--	---	--	--	---	--	--	--	--	---	--	--

Health Deptt.(Under PWD Building)	Constructi on of 10 bedded PHC at Yubanagar under Karunabar i Block in Lakhimpur District under under Multi-Sectoral Developm ent Programm e (12th Plan) for the year 2016-17.				1		1					1		
-----------------------------------	--	--	--	--	---	--	---	--	--	--	--	---	--	--

Health Deptt.(Under PWD Building)	Establishment of 20 Nos. 10 Bedded (19 Nos.) & 30 Bedded (1 No.) Intensive Care Unit at various Medical College/District Hospitals /SDCHs/CHCs in various Districts of Assam under ECRP-II. "Establishment of 10 Bedded		1				1						1	
-----------------------------------	---	--	---	--	--	--	---	--	--	--	--	--	---	--

Social Welfare Deptt.(Under PWD Building)	Constructi on of observatio n Home at Saboti, North Lakhimpur under Chief Minister Special Cell for Women & Child for the year 2018-19.			1			1			1				
Social Welfare Deptt.(Under PWD Building)	Constructi on of One Stop Centre at North Lakhimpur , Dist:- Lakhimpur , Assam during the financial year 2019-20.			1			1			1				

Municipal Board(Under PWD Building)	Constructi on of Town Hall under 6th Finance Commissi on at Narayanp ur, Lakhimpur , Assam.			1			1				1			
Urban Dev. Deptt.(Under PWD Building)	Developm ent and Renovatio n of Indoor Stadium at North Lakhimpur Town under CIDF.			1			1			1				

<p>Urban Dev. Deptt.(Under PWD Building)</p>	<p>Preservation of existing ponds Radhala Pukhuri, Pond near Girls High School & Pond in front North Lakhimpur Police Station at North Lakhimpur Town under CIDF.</p>			<p>1</p>			<p>1</p>		<p>1</p>					
<p>Urban Dev. Deptt.(Under PWD Building)</p>	<p>Development of Shiv Mandir Park, Khelmati at North Lakhimpur Town under CIDF.</p>			<p>1</p>			<p>1</p>		<p>1</p>					

Urban Dev. Deptt.(Under PWD Building)	Housing Colony under In- Situ-Slum Re- Developm ent in convergen ce with PMAY (Urban) at Ward No.13 (As per section B (I) (C) of the prohibitio n of employe nt as manual scavergers and their Rehabilitio n Act.213)		1				1					1		
---	--	--	---	--	--	--	---	--	--	--	--	---	--	--

Zilla Parishad(Under PWD Building)	Constructi on of Office Building of Lakhimpur Z.P., North Lakhimpur under SOPD for the year 2018-19.			1			1		1					
GAD(Under PWD Building)	Constructi on of Public Auditoriu m at Dhakuakh ana under CM's Special Package for 2014-15.				1	1		1						

GAD(Under PWD Building)	Constructi on of Drain at DC's Office Campus, North Lakhimpur (Front side).		1					1				1			
GAD(Under PWD Building)	Constructi on of R.C.C. G+2 Guest House at Bihpuria, Lakhimpur Dist.		1					1				1			
GAD(Under PWD Building)	Constructi on of RCC G+2 Inspection Bunglow at Narayanp ur, Lakhimpur District.		1					1					1		

PMGSY-III for 2020-21	2	-	2	-	-	2	-	2	-	-	-	-	
PMGSY-III (Batch-1) for 2022-23	1	1	-	-	-	1	-	1	-	-	-	-	
SOPD(G) for 2020-21	1	1	-	-	-	1	-	1	-	-	-	-	
APART for 2020-21	3	1	2	-	-	3	-	3	-	-	-	-	
APART for 2022-23	5	5	-	-	-	5	1	1	2	-	1	-	
APART for 2023-24	2	2	-	-	-	2	-	-	-	2	-	-	
RIDF-XXVII for 2021-22	2	-	2	-	-	2	-	2	-	-	-	-	
CIDF for 2019-20	1	-	1	-	-	1	-	1	-	-	-	-	
ASSAM MALA for 2018-19	1	-	1	-	-	1	-	1	-	-	-	-	

CONVERSION OF 1000 NOS. OF SPT BRIDGES TO RCC BRIDGES (SOPD-ODS) for 2017-18	1	-	-	1	-	1	-	1	-	-	-	-	
MMUPP NA for 2022-23 (SOPD-G)	2	2	-	-	-	2	1	-	1	-	-	-	
MMUPP NA for 2022-23 (RIDF-XXVIII)	2	2	-	-	-	2	-	1	1	-	-	-	
MMPNA for 2022-23	5	4	1	-	-	5	1	3	-	1	-	-	
MMPNA for 2023-24	2	2	-	-	-	2	-	1	-	-	1	-	
MMPPNA for 2022-23	24	24	-	-	-	24	-	17	4	2	1	-	

		Constructio n of Check Bund and anti- erosion measures at Baghchuk and Baligaon area to protect the Sissikalgh ar to Tekeliphut a Brahmapu tra-Dyke		NA						95%					
--	--	--	--	----	--	--	--	--	--	-----	--	--	--	--	--

Water Resource-

Protection of Dhsakuak hana College and its adjoining areas from the flood devastation of the river Charikaria h on its right bank for the year 2023-24

NA						90%				
----	--	--	--	--	--	-----	--	--	--	--

The worksd for all Four(4) schemes are not delayed. The works are

18

Dhakuakhana
Div

Constructi
on of
sluice
gate on
the
Kumotiya-
Sampora
L/B
embankme
nt from
Gurathali
Chapori
to
Dhakuakh
ana PWD
AT Ch
4400 m
for 2023-
24

4

NA						95%						works are going on and are within the time frame alloted to the contractor s
----	--	--	--	--	--	-----	--	--	--	--	--	---

		Constructi on of sluice gate on the Kumotiya- Sampora L/B embankme nt from Gurathali Chapori to Dhakuakh ana PWD at Ch 2750 m for 2023- 24	NA						95%					
--	--	--	----	--	--	--	--	--	-----	--	--	--	--	--

		Constructi on of Division Office Building (Two Storied) at Lakhimpur Soil Conservati on Division Office Complex, North Lakhimpur under SOPD- G,2020- 21.	Nil		2 Years					90%				
		Creation of Protective Affforestati on at Dikrong Chapori Bihpuria under SOPD-G during 2020-21	Nil		2 Years				100%					

19

Soil Conservation

Land Reclamation Project at Kona Pathar under TSP during 2023-24	Nil							100%						
Drainage Channel Cutting at Ujani Khamti under SOPD during 2023-24	Nil							100%						
Land Reclamation Project at Gosai Pathar under SOPD during 2023-24	Nil							100%						

		Wetland Development Project at Korchan under SOPD during 2023-24	Nil						100%						
		Erosion Protection Project at Dikrong Ghat 80 No. Salmari under RIDF-XXIX during 2023-24	Nil						100%						